

STATUS OF MEGA STEEL MOU PLANTS

A. The list of Mega MOU Signed Companies Started Production

Dt 11.7.2017

SL. NO.	COMPANY/PROJECT	DISTRICT	LOCATION	DATE OF MOU	MOU CAPACITY IN MTPA	INSTALL CAPACITY IN MTPA	INVESTMENT AS PER MOU IN CR.	INVESTMENT MADE SO FAR IN CR.	CURRENT STATUS
1	BHUSHAN POWER & STEEL LTD.	Sambalpur	Telkai, Lapanga	15-05-2002	2.80	2.80	5,828.15	42,671.00	In operation : Finished product are HRC, Billets etc.
2	BHUSHAN STEEL LIMITED	Dhenkanal	Meramandali	03-11-2005	6.00	6.00	5,828.15	42,000.00	In operation : Finished products: HRS,CRC,GP,GC,
3	ESSAR STEEL INDIA LIMITED	Jagasinghpur	Beneficiation plant at Dabuna (Keonjhar) and Pellet Plant at Paradeep	21-04-2005	4.00	6.00	10,721.00	3,500.00	1st phase 6MTPA Pellet unit in operation . 2nd phase 6 MTPA pellet plant is under project stage. Steel plant units are not started
4	JINDAL STEEL & POWER LIMITED	Angul	Benifcation Plant at Deojhar, Keonjhar and Steel Plant at Angul	03-11-2005	6.00	1.50	13,135.02	24,744.00	Jindal Steel and power have installed additional 4-MTPA facilities in their Angul unit. Coal gasification DRI route steel making was augmented to a capacity of 6 MTPA with commsioning of newly installed 4,554 cubic meter size Blast furnace , India's one of the largest furnace till date with 4 MTPA Sinter plant, 2 MTPA coke oven, 3 MTPA steel melting shop, 1.2 MTPA Plate mill, 1.4 MTPA Bar mill and a 810 Mw captive power plant. New units is under stabilzation .
5	TATA STEEL LTD.	Jajpur	Duburi, Kalinganagar	17-11-2004	6.00	3.00	15,400.00	23,319.00	Tata's Klinga Nagar unit of 6MTPA is having 2 Modules 3 MTPA capacity of Module 1 is ommissioned in Nov. 2015 and is fullfledge in production.Module 2. balnce 3MTPA facilities are in project stage.
TOTAL					24.80	19.30	50,912.32	1,36,234.00	

B. List of Mega MOU Signed Plant under Project implementation stage.

6	SSL ENERGY LIMITED	Ganjam	Parlur	21-12-2006	3.00	0.00	8,609.00	0.00	under land acquisition stage , project work not stated
7	UTTAM GALVA STEELS LIMITED	Keonjhar	Palasponga	13-10-2006	3.00	0.00	8,987.00	0.00	UGSL given withdrawal letter from their project site at Keonjhar on 20.4.2015 but it is going ahead with HR coil complex alongwith down stream at Duburi (KNIC) . Demarcation and fixation of this project area was completed on 24.12.2014. After demarcation signing of lease and physical possession and NOC from OSPCB to start boundary wall are all awaited. similarly land for approach road is not leased out and physical possession is not given yet. UGSL has reported that MECON(I) ltd has been appointed as their project consultant and machinery procurement from venders are under progress and it had declared a project schedule of 36 months from date of physical possession of land for project completion and commissioning .
8	WELSPUN POWER & STEEL LIMITED	Cuttack	Tangi Choudwar of Cuttack and Darpani of Jajpur	11-10-2006	3.00	0.00	6,103.80	0.00	it is reported that Project is under process and obtaining approvals from different departments.
TOTAL					9.00	0.00	23,699.80	0.00	

C. List of Mega MOU signed plant withdrawn

9	ARCELORMITTAL INDIA LTD.	Keonjhar	Patna Tahasil	21-12-2006	12.00	0.00	40,000.00	0.00	With drawn
10	POSCO	Jagasinghpur	Paradeep	22-06-2005	12.00	0.00	51,000.00	0.00	Withdrawn
11	STERLITE IRON & STEEL COMPANY LIMITED	Keonjhar	Palashpanga	15-10-2004	5.00	0.00	12,502.00	0.00	Withdrawn
TOTAL					29.00	0.00	1,03,502.00	0.00	